

## **Park Avenue/Eagleville Road/Crawford Road Intersection Improvement Project**

### **Progress Update**

***October 2019***

McMahon continues to proceed with completing the preliminary engineering work for this project.

- The Design Field View Package was submitted to PennDOT in April 2019 and we are waiting for PennDOT's review and approval. Once we receive approval, we will then proceed into Final Design for the project.
- We are also waiting for approval of the Environmental Document Package. As of August, this Package is ready to be posted to the Project Path for a 30-day comment period.
- Ongoing detailed roadway drainage design/analysis is underway, to the extent possible until the Design Field View approval is received.
- Ongoing preliminary Right-of-Way plan preparation, to the extent possible until the Design Field View is approved.
- After we receive the Design Field View approval, we will proceed with the Foundation Reports for both culverts and the retaining wall within the project area. We will also plan and schedule a Utility Coordination meeting to work on the details of the utility conflicts.

McMahon Associates was appointed by the Township to perform the preliminary engineering and design phase for the project. As a general timeline for this project, the Preliminary Engineering Phase should be completed in early 2019. The Final Design Phase is planned to be completed in Mid to Late 2020 depending on the PennDOT review and approval process. At that point, the project will be ready to proceed to the construction phase, if the necessary funding is secured. The Township currently has a \$2 Million grant as well as about \$1.75 Million in private funds designated for construction costs. The Township will continue to seek additional funding to complete the construction phase of the project, including requests for this to be added to the 2021 TIP.